

## Wo Shang Wai Construction Works Programme (Phase I) (except TOA)

ID	Task Name	Working	Start	Finish	2010				2011				2012				2013				2014				2015							
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
0	<b>Wo Shang Wai Construction Phase</b>	<b>1556 days</b>	<b>Wed 13/01/10</b>	<b>Sat 28/02/15</b>																												
1	Noise Barrier	85 days	Wed 13/01/10	Sat 24/04/10																												
2	WRA Site Formation Works	168 days	Mon 26/04/10	Mon 15/11/10																												
3	Install Band Drain	456 days	Thu 17/06/10	Sat 31/12/11																												
4	Trial Embankment	600 days	Thu 17/06/10	Sat 30/06/12																												
5	Site Formation	849 days	Mon 03/01/11	Thu 31/10/13																												
6	Foundation Work	442 days	Wed 02/01/13	Sat 31/05/14																												
7	Superstructure	444 days	Wed 01/05/13	Tue 30/09/14																												
8	Finishing	468 days	Mon 02/09/13	Sat 28/02/15																												

Project : Wo Shang Wai  
 Revision : I  
 Print Date : Thu 14/02/13

Task Milestone Summary