

Wo Shang Wai Construction Works Programme (Phase I) (except TOA)

ID	Task Name	Working	Start	Finish	2010				2011				2012				2013				2014				2015				2016				2017			
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
0	Wo Shang Wai Construction Phase	2209 days	Wed 13/01/10	Fri 31/03/17																																
1	Noise Barrier	85 days	Wed 13/01/10	Sat 24/04/10																																
2	WRA Site Formation Works	168 days	Mon 26/04/10	Mon 15/11/10																																
3	Install Band Drain	456 days	Thu 17/06/10	Sat 31/12/11																																
4	Trial Embankment	600 days	Thu 17/06/10	Sat 30/06/12																																
5	Site Formation	1214 days	Mon 03/01/11	Wed 31/12/14																																
6	Foundation Work	392 days	Wed 01/10/14	Thu 31/12/15																																
7	Superstructure	418 days	Mon 02/03/15	Thu 30/06/16																																
8	Finishing	549 days	Wed 01/07/15	Fri 31/03/17																																

Project : Wo Shang Wai
 Revision : I
 Print Date : Fri 09/05/14

Task Milestone Summary