

# Appendix B. Tentative Construction Programme

## Wo Shang Wai Construction Works Programme (Phase I) (except TOA)

ID	Task Name	Working	Start	Finish	2010				2011				2012				2013				2014				2015				2016				2017				2018				2019			
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
0	<b>Wo Shang Wai Construction Phase</b>	<b>3070 days</b>	<b>Wed 13/01/10</b>	<b>Tue 31/12/19</b>																																								
1	Noise Barrier	85 days	Wed 13/01/10	Sat 24/04/10																																								
2	WRA Site Formation Works	168 days	Mon 26/04/10	Mon 15/11/10																																								
3	Install Band Drain	456 days	Thu 17/06/10	Sat 31/12/11																																								
4	Trial Embankment	600 days	Thu 17/06/10	Sat 30/06/12																																								
5	Site Formation	1527 days	Mon 03/01/11	Thu 31/12/15																																								
6	Foundation Work	627 days	Thu 01/10/15	Sat 30/09/17																																								
7	Superstructure	861 days	Fri 01/04/16	Mon 31/12/18																																								
8	Finishing	1017 days	Sat 01/10/16	Tue 31/12/19																																								

Project : Wo Shang Wai  
 Revision : I  
 Print Date : Tue 01/09/15

Task		Inactive Milestone		Manual Summary Rollup	
Milestone		Inactive Summary		Manual Summary	
Summary		Manual Task		Start-only	
Inactive Task		Duration-only		Finish-only	